

CURRENT PROPOSED CELL SITES AS OF 1/13/17

Permittee	Name Permittee calls site	AREA	RPV Permit #	Work Location	Date permit attained	New site	New Street light antenna	Scope of work / Notes	Status
Crown Castle (Crown)	ASG08	5		Opposite 30505 Calle De Suenos			Y	Antenna on Replaced Street Light	APPLICATION WAS SUBMITTED TO THE CITY ON 5/26/16 NOTICE OF INCOMPLETION SENT 6/27/16 APPLICATION RESUBMITTED ON 12/1/16 2nd NOTICE OF INCOMPLETION SENT 12/07/16
Crown	ASG09	5		30461 Camino Porvenir			Y	Antenna on Replaced Street Light	APPLICATION WAS SUBMITTED TO THE CITY ON 5/26/16 NOTICE OF INCOMPLETION SENT 6/27/16 APPLICATION RESUBMITTED ON 1/3/17 2nd NOTICE OF INCOMPLETION SENT 1/12/17
Crown	ASG10	5		Los Verdes Dr w/o Avenida Classica			Y	Fiber has been pulled - Need to close right lane on hawthorne to splice cable (Permit #5-10208) - Antenna on Replaced Street Light	APPLICATION WAS SUBMITTED TO THE CITY ON 5/26/16 NOTICE OF INCOMPLETION SENT 6/27/16 APPLICATION RESUBMITTED ON 11/29/16 2nd NOTICE OF INCOMPLETION SENT 12/07/16
Crown	ASG15	2		28151 Highridge Rd.			Y	New Steel Pole with Antenna	APPLICATION WAS SUBMITTED TO THE CITY ON 7/7/16 NOTICE OF INCOMPLETION SENT 08/05/16 APPLICATION RESUBMITTED ON 11/17/16 2nd NOTICE OF INCOMPLETION SENT 11/23/16
Crown	ASG16	8		Miraleste Drive and Rich Lane			Y	Fiber placed - Plans Pending	PRELIMINARY - NO APPLICATION SUBMITTED Plans Cell Site and Meter separated to two Jursidictions. Asked applicant to keep entire construction into one jurisdiction.
Crown	ASG25	3		27659 Longhill Drive			Y	Excavation is complete - Need to pull fiber and splice still (Permit #3-10338) - Antenna on Replaced Street Light	APPLICATION WAS SUBMITTED TO THE CITY ON 7/7/16 NOTICE OF INCOMPLETION SENT 08/05/16 APPLICATION RESUBMITTED ON 12/13/16 2nd NOTICE OF INCOMPLETION SENT 12/21/16
Crown	ASG31	4		28809 Crestridge Rd.			Y	New Steel Pole with Antenna	APPLICATION WAS SUBMITTED TO THE CITY ON 7/14/16 NOTICE OF INCOMPLETION SENT 08/10/16 APPLICATION RESUBMITTED ON 11/29/16 2nd NOTICE OF INCOMPLETION SENT 12/07/16
Crown	ASG32	4		29504 Scottwood Drive			Y	Antenna on Replaced Street Light	APPLICATION WAS SUBMITTED TO THE CITY ON 7/7/16 NOTICE OF INCOMPLETION SENT 08/05/16 APPLICATION RESUBMITTED ON 1/3/17 2nd NOTICE OF INCOMPLETION SENT 1/12/17

CURRENT PROPOSED CELL SITES AS OF 1/13/17

Permittee	Name Permittee calls site	AREA	RPV Permit #	Work Location	Date permit attained	New site	New Street light antenna	Scope of work / Notes	Status
Crown	ASG33	5		6480 Chartres Drive		Y		New Steel Pole with Antenna	APPLICATION WAS SUBMITTED TO THE CITY ON 5/26/16 NOTICE OF INCOMPLETION SENT 6/27/16 APPLICATION RESUBMITTED ON 11/29/16 2nd NOTICE OF INCOMPLETION SENT 12/07/16
Crown	ASG34	2		6960 Verde Ridge & Kings Harbor			Y	Trenching complete and restoration - Fiber pulled - Waiting to splice fiber (Permit #2-10205)	APPLICATION WAS SUBMITTED TO THE CITY ON 6/02/16 NOTICE OF INCOMPLETION SENT 07/05/16
Crown	ASG35	2		Abbottswood & Trailriders			Y	Antenna on Replaced Street Light - Trenching complete and restoration - Fiber pulled Waiting to splice fiber (Permit #2-10198)	APPLICATION WAS SUBMITTED TO THE CITY ON 6/02/16 NOTICE OF INCOMPLETION SENT 07/05/16 APPLICATION RESUBMITTED ON 1/3/17 2nd NOTICE OF INCOMPLETION SENT 1/12/17
Crown	ASG36	2		28907 Doverridge Dr		Y		Place fiber from Doverridge & Alto Circle to Hawthorne Blvd. (Permit #2-10280) - No work as of yet - Crown needs survey for new proposed pole location. - Plans Pending	APPLICATION WAS SUBMITTED TO THE CITY ON 6/02/16 NOTICE OF INCOMPLETION SENT 07/05/16 APPLICATION RESUBMITTED ON 1/5/17 2nd NOTICE OF INCOMPLETION SENT 1/12/17
Crown	ASG37	2		Ridgegate Drive - 161' E/O Ridgecove Court			Y	Antenna on Replaced Street Light - Fiber placed from Highridge to Meadowmist for new street light antenna. Waiting for SCE design for power - Driveway needs to be redone (Permit #2-10247)	APPLICATION WAS SUBMITTED TO THE CITY ON 6/02/16 NOTICE OF INCOMPLETION SENT 07/05/16 APPLICATION RESUBMITTED ON 12/1/16 2nd NOTICE OF INCOMPLETION SENT 12/07/16
Crown	ASG38	2		Golden Meadow & Maycroft Dr			Y	Antenna on Replaced Street Light - Trenching complete and restoration -No Fiber pulled yet (Permit #2-10160)	APPLICATION WAS SUBMITTED TO THE CITY ON 6/02/16 NOTICE OF INCOMPLETION SENT 07/05/16 APPLICATION RESUBMITTED ON 1/3/17 2nd NOTICE OF INCOMPLETION SENT 1/12/17
Crown	ASG39	2		26804 Grayslake Road			Y	Cell site mock up removed (Permit #2-10039) Protested - Crown has submitted a new location at 26807 Grayslake	APPLICATION WAS SUBMITTED TO THE CITY ON 7/7/16 NOTICE OF INCOMPLETION SENT 08/05/16 APPLICATION RESUBMITTED ON 1/3/17 2nd NOTICE OF INCOMPLETION SENT 1/12/17
Crown	ASG41	7		Palos Verdes Dr South - W/of Seacliff		Y		Mock up for new cell site (Permit #7-10127).	APPLICATION WAS SUBMITTED TO THE CITY ON 7/14/16 NOTICE OF INCOMPLETION SENT 08/10/16 APPLICATION RESUBMITTED ON 11/3/16 2nd NOTICE OF INCOMPLETION SENT 11/14/16
Crown	ASG42	4		5207 Valley View			Y	Antenna on Replaced Street Light	APPLICATION WAS SUBMITTED TO THE CITY ON 7/14/16 NOTICE OF INCOMPLETION SENT 08/10/16

CURRENT PROPOSED CELL SITES AS OF 1/13/17

Permittee	Name Permittee calls site	AREA	RPV Permit #	Work Location	Date permit attained	New site	New Street light antenna	Scope of work / Notes	Status
Crown	ASG43	4		5721 Crestridge Road		Y		Cell site mock up (Permit #4-10041) - Protested by Temple - Agreed upon Site moved across Crestridge. Crown has submitted a pre mock up for review.	APPLICATION WAS SUBMITTED TO THE CITY ON 7/7/16 NOTICE OF INCOMPLETION SENT 08/05/16 APPLICATION RESUBMITTED ON 11/17/16 2nd NOTICE OF INCOMPLETION SENT 11/23/16
Crown	ASG44	4		6103 Armaga Spring			Y	Antenna on Replaced Street Light - Fiber drilled - Restoration complete - Fiber pulled - Need splicing (Permit #4-10196)	APPLICATION WAS SUBMITTED TO THE CITY ON 6/28/16 NOTICE OF INCOMPLETION SENT 07/28/16
Crown	ASG45	2		28403 San Nicolas Dr			Y	Trenching complete and restoration - Fiber pulled - Need splicing (Permit #2-10197)	APPLICATION WAS SUBMITTED TO THE CITY ON 6/28/16 NOTICE OF INCOMPLETION SENT 07/28/16
Crown	ASG48	1		26759 Basswood Avenue & Mossbank Drive			Y	Antenna on Replaced Street Light	APPLICATION WAS SUBMITTED TO THE CITY ON 7/7/16 NOTICE OF INCOMPLETION SENT 08/05/16
Crown	ASG53m2	2		6424 Monero Drive				Cell site mock up (Permit #2-10038) - Protest - Crown has submitted a new location to be on Granvia Altamira. Relocating proposed site to JPA Pole from	APPLICATION WAS SUBMITTED TO THE CITY ON 5/03/16 NOTICE OF INCOMPLETION SENT 06/02/16 APPLICATION RESUBMITTED ON 11/17/16 2nd NOTICE OF INCOMPLETION SENT 11/23/16
Crown	ASG55	5		30001 Via Rivera			Y	Trench and install new fiber optic cable (Permit #5-10238) - No Work yet - Need pre con - Plans Pending	APPLICATION WAS SUBMITTED TO THE CITY ON 6/02/16 NOTICE OF INCOMPLETION SENT 07/05/16 APPLICATION RESUBMITTED ON 1/3/17 2nd NOTICE OF INCOMPLETION SENT 1/12/17
Crown	ASG64	5		South of 3344 Palos Verdes Drive West		Y		New Steel Pole with Antenna	APPLICATION WAS SUBMITTED TO THE CITY ON 5/26/16 NOTICE OF INCOMPLETION SENT 6/27/16 APPLICATION RESUBMITTED ON 11/17/16 2nd NOTICE OF INCOMPLETION SENT 11/23/16
Crown	ASG69	7		3486 Seaglen Drive			Y	Mock up for new cell site (Permit #7-10040)	APPLICATION WAS SUBMITTED TO THE CITY ON 7/14/16 NOTICE OF INCOMPLETION SENT 08/10/16 APPLICATION RESUBMITTED ON 1/5/17 2nd NOTICE OF INCOMPLETION SENT 1/12/17
Crown	ASG70	1		Montemalaga Drive			Y	Antenna on Existing Utility Pole and Street Light	APPLICATION WAS SUBMITTED TO THE CITY ON 7/14/16 NOTICE OF INCOMPLETION SENT 08/10/16 APPLICATION RESUBMITTED ON 12/13/16 2nd NOTICE OF INCOMPLETION SENT 12/21/16
Crown	ASG72	6		Palos Verdes Drive South S/O Narcissa Dr.		Y		New Pole and Antenna Replacing Sreet Sign	APPLICATION WAS SUBMITTED TO THE CITY ON 7/14/16 NOTICE OF INCOMPLETION SENT 08/10/16 APPLICATION RESUBMITTED ON 11/17/16 2nd NOTICE OF INCOMPLETION SENT 11/23/16

CURRENT PROPOSED CELL SITES AS OF 1/13/17

Permittee	Name Permittee calls site	AREA	RPV Permit #	Work Location	Date permit attained	New site	New Street light antenna	Scope of work / Notes	Status
Southern California Gas (SCG)	MH135-D	1		Palos Verdes Dr. East & Ganado Dr.		Y		New Pole with Solar Advanced Meter	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/10/16)
SCG	MH168-F	3		On Silver Spur Rd; East and behind 26842 Fon Du Lac Rd		Y		New Solar Advanced Meter attached to SCE Pole - COLOCATION	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/10/16)
SCG	MHadd8-E	2		Hawthorne Blvd. & San Nicolas Dr.		Y		New Solar Advanced Meter attached to SCE Pole - COLOCATION	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/11/16)
SCG	MH133-E	2		Highridge Rd; East of 28026 Ridge		Y		Antenna on Existing Street Light - COLOCATION	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 4/7/16)
SCG	MH146-C	5		Crest Rd. & Avenida De Calma		Y		New Pole with Solar Advanced Meter; OPTION TO UTILIZE SL POLE STILL PENDING	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application
SCG	MH169-B	5		Hawthorne Blvd. & Los Verdes Dr.		Y		New Pole with Solar Advanced Meter	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/11/16)
SCG	MH136-B	5		Hawthorne Blvd. & Via Capri		Y		New Pole with Solar Advanced Meter	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 2/5/16)
SCG	MHx164-B	5		30719 Hawthorne Blvd.		Y		New Pole with Solar Advanced Meter; SCG Asked to move Antenna across the Street, SCG Communicating w/ SCE for solution	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/10/16)
SCG	MH155-A	6		PVDS & Peppertree		Y		New Pole with Solar Advanced Meter; SCG ASKED TO MOVE POLE TO THE EAST	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 1/18/16)
SCG	MH160-B	7		Forrestal Dr. & Pirate Dr.		Y		New Pole with Solar Advanced Meter	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application
SCG	MH131-D	7		Crest Rd. Ganado Dr.		Y		New Pole with Solar Advanced Meter	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 2/5/16)
SCG	MH138-D	7		Cliffside Dr & Coolheights Dr		Y		New Solar Advanced Meter attached to SCE Pole - COLOCATION	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/10/16)
SCG	MHadd1-C	2		Granvia Altramira & Monero Dr.		Y		New Wood Pole with Solar Advanced Meter	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/11/16)

CURRENT PROPOSED CELL SITES AS OF 1/13/17

Permittee	Name Permittee calls site	AREA	RPV Permit #	Work Location	Date permit attained	New site	New Street light antenna	Scope of work / Notes	Status
SCG	MH162-D	8		Hawthorne Blvd and Doverridge		Y		New Pole with Solar Advanced Meter - SCE will not allow co-location	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/11/16)
SCG	MH132-D	4		North of Sea Breeze Ave		Y		New Pole with Solar Advanced Meter	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/11/16)
SCG	MH120-D	4		Crest Drive & Crenshaw Blvd		Y		New Pole with Solar Advanced Meter	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/10/16)
Verizon Wireless	Silver Spur G1	1		Hawthorne Blvd. 37' W/O Woodbrook Rd.		Y		New Street Light Pole with Antenna Above	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/10/16)
Verizon Wireless	Silver Spur G2	2		West Side of Highridge Rd., 170' s/o Ridgegate Dr.		Y		New Street Light Pole with Antenna Above	PRELIMINARY - NO APPLICATION SUBMITTED OK to Start Application (TCP Approved on 5/10/16)