



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 9 of 4367 Rcds

Facility ID: # Area 3 Bus Stops

Author: Vaish, B

Keynote 1



Location: Hawthorne Blvd./ Blackhorse Dr. (NB)
Photo # 1

Field Condition	
02.17 - Other - Passenger Loading Zones - See Additional Comments	1991 ADAAG -
Existing Condition: Bench (16" high seat, 14" deep seat, 15" high back support).	2004 ADAAG -
	2007 CBC -
	Other

Corrective Action
027 - Site Work - Miscellaneous - See Additional Comments
Additional Comments: Provide compliant bench & relocate for clear WC seating space.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$600
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/>	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	E
Level of Difficulty	Moderate

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	
Status	Not Complete As of 05/09/2013
Reported By	

Keynote 2



Location: Hawthorne Blvd./ Blackhorse Dr. (NB)
Photo # 2

Field Condition	
02.11A - Bus Stop Pad Size - Bus stop pad does not measure 8' long (measured from the curb or vehicle roadway edge) by 5' wide (measured parallel to the vehicle roadway).	1991 ADAAG 10.2.1
Existing Condition: Bus pad 4'-1" long x 5' wide.	2004 ADAAG 810.2.2
	2007 CBC 1121B.1
	Other

Corrective Action
006 - Concrete Walk - Remove non-compliant pavement and replace with new concrete (area as shown on the drawings). The walkway slope shall not exceed 5% along the POT and cross slope shall not exceed 2%.
Additional Comments:

Costs and Funding	
Qty ...Of:	20 SF
Total Cost	\$384
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/>	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	High

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status	Not Complete As of 05/09/2013
Reported By	



City of Rancho Palos Verdes
**Rancho Palos Verdes ADA Assessment
 Facility Report with Photos**



Reporting: 9 of 4367 Rcds

Facility ID: # Area 3 Bus Stops

Author: Vaish, B

Keynote 3



Field Condition		1991 ADAAG	10.2.1(2)
02.13A - Bus Stop Shelter - Clear Floor Area - Clear floor area of 30" by 48" is not completely within the shelter.			
Existing Condition: No WC space provided within the shelter.		2004 ADAAG	810.3
		2007 CBC	1121B.2.1
		Other	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action
027 - Site Work - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 1 for corrective action.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$0
Funding Received	\$0
Status Update (check one)	
Completed	<input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/>
As of	By

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status Not Complete	As of 05/09/2013
Reported By	

Location: Hawthorne Blvd./ Blackhorse Dr. (NB) Photo # 1

Keynote 4



Field Condition		1991 ADAAG	-
02.17 - Other - Passenger Loading Zones - See Additional Comments			
Existing Condition: 2.1% to 5.4% CS.		2004 ADAAG	-
		2007 CBC	-
		Other	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	High

Corrective Action
006 - Concrete Walk - Remove non-compliant pavement and replace with new concrete (area as shown on the drawings). The walkway slope shall not exceed 5% along the POT and cross slope shall not exceed 2%.
Additional Comments:

Costs and Funding	
Qty ...Of:	114 SF
Total Cost	\$2,189
Funding Received	\$0
Status Update (check one)	
Completed	<input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/>
As of	By

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status Not Complete	As of 05/09/2013
Reported By	

Location: Hawthorne Blvd./ Blackhorse Dr. (NB) Photo # 4



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 9 of 4367 Rcds

Facility ID: # Area 3 Bus Stops

Author: Vaish, B

Keynote 5



Location: Hawthorne Blvd./ Blackhorse Dr. (NB)
Photo # 2

Field Condition	
02.17 - Other - Passenger Loading Zones - See Additional Comments	1991 ADAAG -
Existing Condition: 74" headroom clearance to bus shelter.	2004 ADAAG -
	2007 CBC -
	Other

Corrective Action
027 - Site Work - Miscellaneous - See Additional Comments
Additional Comments: Raise bus shelter to allow for compliant headroom clearance.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$600
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/>	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	A
Level of Difficulty	Moderate

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2026
Status	Not Complete As of 05/09/2013
Reported By	

Keynote 6



Location: Silver Spur Rd./ Elkmont Dr. (NB)
Photo # 6

Field Condition	
02.12A - Bus Stop Pad Slope Parallel to Roadway - Bus stop pad is not at the same slope as the roadway in the direction parallel to the roadway.	1991 ADAAG 10.2.1
Existing Condition: 12.2% RS at bus pad , 10.6% RS at the road.	2004 ADAAG 810.2.4
	2007 CBC 1121B.2.1
	Other

Corrective Action
027 - Site Work - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 7 for corrective action.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$0
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/>	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	High

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status	Not Complete As of 05/09/2013
Reported By	



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 9 of 4367 Rcds

Facility ID: # Area 3 Bus Stops

Author: Vaish, B

Keynote 7



Field Condition	
02.12B - Bus Stop Pad Slope Perpendicular to Roadway - Bus stop pad slope perpendicular to the roadway exceeds 2%.	1991 ADAAG 10.2.1
Existing Condition: 2.9% to 3.4% CS.	2004 ADAAG 810.2.4
	2007 CBC 1121B.2.1
	Other

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action
006 - Concrete Walk - Remove non-compliant pavement and replace with new concrete (area as shown on the drawings). The walkway slope shall not exceed 5% along the POT and cross slope shall not exceed 2%.
Additional Comments:

Costs and Funding	
Qty ...Of:	216 SF
Total Cost	\$4,147
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____	

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status	Not Complete As of 05/09/2013
Reported By	

Location: Silver Spur Rd./ Elkmont Dr. (NB) Photo # 6

Keynote 8



Field Condition	
02.17 - Other - Passenger Loading Zones - See Additional Comments	1991 ADAAG -
Existing Condition: Bench (10" - 21" high seat, 15" deep seat, 14 1/2" high back support).	2004 ADAAG -
	2007 CBC -
	Other

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	E
Level of Difficulty	Moderate

Corrective Action
027 - Site Work - Miscellaneous - See Additional Comments
Additional Comments: Provide compliant bench & relocate for clear WC seating space.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$600
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____	

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	
Status	Not Complete As of 05/09/2013
Reported By	

Location: Silver Spur Rd./ Elkmont Dr. (NB) Photo # 8



City of Rancho Palos Verdes
 Rancho Palos Verdes ADA Assessment
 Facility Report with Photos



Reporting: 9 of 4367 Rcds

Facility ID: # Area 3 Bus Stops

Author: Vaish, B

Keynote 9



Field Condition	
02.13A - Bus Stop Shelter - Clear Floor Area - Clear floor area of 30" by 48" is not completely within the shelter.	1991 ADAAG 10.2.1(2)
Existing Condition: No WC space provided within the shelter.	2004 ADAAG 810.3
	2007 CBC 1121B.2.1
	Other

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action	
027 - Site Work - Miscellaneous - See Additional Comments	
Additional Comments: See Keynote 8 for corrective action.	

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$0
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/>	
As of _____ By _____	

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status	Not Complete As of 05/09/2013
Reported By	

Location: Silver Spur Rd./ Elkmont Dr. (NB) Photo # 2