



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 1



Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 1

Field Condition	04.25 - Pedestrian Signal Device - Clear Floor Space - Location of pedestrian signal device does not accommodate a level 30" x 48" min.. clear space, centered and parallel to the pedestrian signal push button. (Accessible pedestrian signals shall be located so that the vibrotactile feature can be contacted from the level landing serving a curb ramp, if provided, or from a clear floor or ground space that is in line with the crosswalk line adjacent to the vehicle stop line.)	1991 ADAAG 4.2.4
	Existing Condition: 8.4% CS & 8.6% RS.	2004 ADAAG 305.3; Fig. 305.3
		2007 CBC 1118B.4 item 1
		Other 2005 PROWAG-R306.2.1

Corrective Action	006 - Concrete Walk - Remove non-compliant pavement and replace with new concrete (area as shown on the drawings). The walkway slope shall not exceed 5% along the POT and cross slope shall not exceed 2%.
Additional Comments:	

Costs and Funding	
Qty ...Of:	80 SF
Total Cost	\$1,536
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/>	As of _____ By _____

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	High

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status Not Complete As of 05/09/2013	
Reported By	

Keynote 2



Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 2

Field Condition	04.24B - Vibrotactile Signal Device - A crosswalk with pedestrian signal indication does not have a vibrotactile signal device integrated into the signal device to indicate the WALK interval.	1991 ADAAG -
	Existing Condition:	2004 ADAAG -
		2007 CBC -
		Other 2005 PROWAG-R306.2

Corrective Action	039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments:	Replace with vibrotactile signal device.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$2,400
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/>	As of _____ By _____

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status Not Complete As of 05/09/2013	
Reported By	



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 3



Field Condition	
04.24A - Audible Signal Device - A crosswalk with pedestrian signal indication does not have an audible signal device to indicate the WALK interval.	1991 ADAAG -
Existing Condition:	2004 ADAAG -
	2007 CBC -
	Other 2005 PROWAG-R306.2

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	A
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: Provide audible signal device.

Costs and Funding
Qty ...Of: 1 EA
Total Cost \$2,400
Funding Received \$0
Status Update (check one)
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____

Implementation
Plan Nbr: DBB
Priority:
Planned Completion 6/30/2026
Status Not Complete As of 05/09/2013
Reported By

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 2

Keynote 4



Field Condition	
04.32C - Push Button Size - The pedestrian signal push button is not a min.. 2" across in one dimension.	1991 ADAAG -
Existing Condition: 1/2" diameter.	2004 ADAAG -
	2007 CBC -
	Other 2005 PROWAG-R306.3.3

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 2 for corrective action.

Costs and Funding
Qty ...Of: 1 EA
Total Cost \$0
Funding Received \$0
Status Update (check one)
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____

Implementation
Plan Nbr: DBB
Priority:
Planned Completion 6/30/2031
Status Not Complete As of 05/09/2013
Reported By

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 2



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 5



Location: Blackhorse Rd. & Hawthorne Blvd.
Photo # 5

Field Condition	
04.25 - Pedestrian Signal Device - Clear Floor Space - Location of pedestrian signal device does not accommodate a level 30" x 48" min.. clear space, centered and parallel to the pedestrian signal push button. (Accessible pedestrian signals shall be located so that the vibrotactile feature can be contacted from the level landing serving a curb ramp, if provided, or from a clear floor or ground space that is in line with the crosswalk line adjacent to the vehicle stop line.)	1991 ADAAG 4.2.4 2004 ADAAG 305.3; Fig. 305.3 2007 CBC 1118B.4 item 1 Other 2005 PROWAG-R306.2.1
Existing Condition: 4.3% & 5.6% CS & 12.1% & 13.1% RS	

Corrective Action
008 - Concrete Landing - Remove non-compliant pavement and replace with new concrete. The landing slope shall not exceed 2% in any direction.
Additional Comments: Relocate curb ramp.

Costs and Funding	
Qty ...Of:	24 SF
Total Cost	\$4,061
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	High

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status Not Complete As of 05/09/2013	
Reported By	

Keynote 6



Location: Blackhorse Rd. & Hawthorne Blvd.
Photo # 6

Field Condition	
04.32C - Push Button Size - The pedestrian signal push button is not a min.. 2" across in one dimension.	1991 ADAAG - 2004 ADAAG - 2007 CBC - Other 2005 PROWAG-R306.3.3
Existing Condition: 1/2" diameter.	

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 7 for corrective action.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$0
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status Not Complete As of 05/09/2013	
Reported By	



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 7



Location: Blackhorse Rd. & Hawthorne Blvd.
Photo # 7

Field Condition

04.24B - Vibrotactile Signal Device - A crosswalk with pedestrian signal indication does not have a vibrotactile signal device integrated into the signal device to indicate the WALK interval.

Existing Condition:

1991 ADAAG	-
2004 ADAAG	-
2007 CBC	-
Other	2005 PROWAG-R306.2

Corrective Action

039 - Operable Parts - Miscellaneous - See Additional Comments

Additional Comments: Replace vibrotactile signal device. Locate vibrotactile devices a minimum of 10' apart.

Costs and Funding

Qty ...Of:	2 EA
Total Cost	\$4,800
Funding Received	\$0

Status Update (check one)
 Completed In Progress Not Complete As of _____ By _____

Classification

DOJ Location Type: 1

Use: PV
 Severity: C
 Level of Difficulty: Moderate

Implementation

Plan Nbr: DBB
 Priority:
 Planned Completion: 6/30/2031
 Status: Not Complete As of 05/09/2013
 Reported By:

Keynote 8



Location: Blackhorse Rd. & Hawthorne Blvd.
Photo # 7

Field Condition

04.24A - Audible Signal Device - A crosswalk with pedestrian signal indication does not have an audible signal device to indicate the WALK interval.

Existing Condition:

1991 ADAAG	-
2004 ADAAG	-
2007 CBC	-
Other	2005 PROWAG-R306.2

Corrective Action

039 - Operable Parts - Miscellaneous - See Additional Comments

Additional Comments: Provide audible signal device.

Costs and Funding

Qty ...Of:	2 EA
Total Cost	\$4,800
Funding Received	\$0

Status Update (check one)
 Completed In Progress Not Complete As of _____ By _____

Classification

DOJ Location Type: 1

Use: PV
 Severity: A
 Level of Difficulty: Moderate

Implementation

Plan Nbr: DBB
 Priority:
 Planned Completion: 6/30/2026
 Status: Not Complete As of 05/09/2013
 Reported By:



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 9



Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 9

Field Condition	
04.25 - Pedestrian Signal Device - Clear Floor Space - Location of pedestrian signal device does not accommodate a level 30" x 48" min.. clear space, centered and parallel to the pedestrian signal push button. (Accessible pedestrian signals shall be located so that the vibrotactile feature can be contacted from the level landing serving a curb ramp, if provided, or from a clear floor or ground space that is in line with the crosswalk line adjacent to the vehicle stop line.)	1991 ADAAG 4.2.4 2004 ADAAG 305.3; Fig. 305.3 2007 CBC 1118B.4 item 1 Other 2005 PROWAG-R306.2.1
Existing Condition: 11.3% RS.	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action
027 - Site Work - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 10 for corrective action.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$0
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____	

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status Not Complete As of 05/09/2013	
Reported By	

Keynote 10



Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 9

Field Condition	
04.40 - Other - Curb Ramps and Pedestrian Crossings - See Additional Comments	1991 ADAAG - 2004 ADAAG - 2007 CBC - Other -
Existing Condition: Path of travel to the pedestrian signal device is not provided.	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	B
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: Recommendation: Remove pedestrian signal device.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$600
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____	

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2026
Status Not Complete As of 05/09/2013	
Reported By	



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 11



Field Condition	04.24B - Vibrotactile Signal Device - A crosswalk with pedestrian signal indication does not have a vibrotactile signal device integrated into the signal device to indicate the WALK interval.	1991 ADAAG -
	Existing Condition:	2004 ADAAG -
		2007 CBC -
		Other 2005 PROWAG-R306.2

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 10 for corrective action.

Costs and Funding
Qty ...Of: 1 EA
Total Cost \$0
Funding Received \$0
Status Update (check one)
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____

Implementation
Plan Nbr: DBB
Priority:
Planned Completion 6/30/2031
Status Not Complete As of 05/09/2013
Reported By

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 11

Keynote 12



Field Condition	04.24A - Audible Signal Device - A crosswalk with pedestrian signal indication does not have an audible signal device to indicate the WALK interval.	1991 ADAAG -
	Existing Condition:	2004 ADAAG -
		2007 CBC -
		Other 2005 PROWAG-R306.2

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	A
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 10 for corrective action.

Costs and Funding
Qty ...Of: 1 EA
Total Cost \$0
Funding Received \$0
Status Update (check one)
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____

Implementation
Plan Nbr: DBB
Priority:
Planned Completion 6/30/2026
Status Not Complete As of 05/09/2013
Reported By

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 11



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 13



Field Condition	
04.32C - Push Button Size - The pedestrian signal push button is not a min.. 2" across in one dimension.	1991 ADAAG -
Existing Condition: 1/2" diameter.	2004 ADAAG -
	2007 CBC -
	Other 2005 PROWAG-R306.3.3

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 10 for corrective action.

Costs and Funding
Qty ...Of: 1 EA
Total Cost \$0
Funding Received \$0
Status Update (check one)
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____

Implementation
Plan Nbr: DBB
Priority:
Planned Completion 6/30/2031
Status Not Complete As of 05/09/2013
Reported By

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 11

Keynote 14



Field Condition	
04.24B - Vibrotactile Signal Device - A crosswalk with pedestrian signal indication does not have a vibrotactile signal device integrated into the signal device to indicate the WALK interval.	1991 ADAAG -
Existing Condition:	2004 ADAAG -
	2007 CBC -
	Other 2005 PROWAG-R306.2

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: Replace with vibrotactile signal device.

Costs and Funding
Qty ...Of: 1 EA
Total Cost \$2,400
Funding Received \$0
Status Update (check one)
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____

Implementation
Plan Nbr: DBB
Priority:
Planned Completion 6/30/2031
Status Not Complete As of 05/09/2013
Reported By

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 14



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 15



Field Condition	
04.24A - Audible Signal Device - A crosswalk with pedestrian signal indication does not have an audible signal device to indicate the WALK interval.	1991 ADAAG -
Existing Condition:	2004 ADAAG -
	2007 CBC -
	Other 2005 PROWAG-R306.2

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	A
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: Provide audible signal device.

Costs and Funding
Qty ...Of: 1 EA
Total Cost \$2,400
Funding Received \$0
Status Update (check one)
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____

Implementation
Plan Nbr: DBB
Priority:
Planned Completion 6/30/2026
Status Not Complete As of 05/09/2013
Reported By

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 14

Keynote 16



Field Condition	
04.32C - Push Button Size - The pedestrian signal push button is not a min.. 2" across in one dimension.	1991 ADAAG -
Existing Condition: 1/2" diameter.	2004 ADAAG -
	2007 CBC -
	Other 2005 PROWAG-R306.3.3

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 14 for corrective action.

Costs and Funding
Qty ...Of: 1 EA
Total Cost \$0
Funding Received \$0
Status Update (check one)
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____

Implementation
Plan Nbr: DBB
Priority:
Planned Completion 6/30/2031
Status Not Complete As of 05/09/2013
Reported By

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 14



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 17



Field Condition	
04.25 - Pedestrian Signal Device - Clear Floor Space - Location of pedestrian signal device does not accommodate a level 30" x 48" min.. clear space, centered and parallel to the pedestrian signal push button. (Accessible pedestrian signals shall be located so that the vibrotactile feature can be contacted from the level landing serving a curb ramp, if provided, or from a clear floor or ground space that is in line with the crosswalk line adjacent to the vehicle stop line.)	1991 ADAAG 4.2.4 2004 ADAAG 305.3; Fig. 305.3 2007 CBC 1118B.4 item 1 Other 2005 PROWAG-R306.2.1
Existing Condition: 5.2% CS & 19.3% RS.	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	High

Corrective Action	
008 - Concrete Landing - Remove non-compliant pavement and replace with new concrete. The landing slope shall not exceed 2% in any direction.	
Additional Comments: Relocate curb ramp.	

Costs and Funding	
Qty ...Of:	30 SF
Total Cost	\$4,176
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____	

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status Not Complete As of 05/09/2013	
Reported By	

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 17

Keynote 18



Field Condition	
04.26C - Pedestrian Signal Device - Spacing - Pedestrian signal devices at a crossing are spaced less than 10' apart.	1991 ADAAG - 2004 ADAAG - 2007 CBC - Other 2005 PROWAG-R306.2.1.1
Existing Condition: Mounted on same pole.	

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action	
039 - Operable Parts - Miscellaneous - See Additional Comments	
Additional Comments: See Keynote 7 for corrective action.	

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$0
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____	

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status Not Complete As of 05/09/2013	
Reported By	

Location: Blackhorse Rd. & Hawthorne Blvd. **Photo #** 7



City of Rancho Palos Verdes
Rancho Palos Verdes ADA Assessment
Facility Report with Photos



Reporting: 19 of 4367 Rcds

Facility ID: # Area 3 Pedestrian Signals

Author: Vaish, B

Keynote 19



Field Condition	
04.29A - Push Button Height - Height of pedestrian signal push button exceeds 48" max..	1991 ADAAG 4.2.5; 4.2.6
Existing Condition: 49 1/4" high.	2004 ADAAG 308.2.1; Fig. 308.2.1; 308.3.1; Fig. 308.3.1
	2007 CBC 1117B.5.9
	Other -

Classification	
DOJ Location Type:	1
Use:	PV
Severity:	C
Level of Difficulty	Moderate

Corrective Action
039 - Operable Parts - Miscellaneous - See Additional Comments
Additional Comments: See Keynote 14 for corrective action.

Costs and Funding	
Qty ...Of:	1 EA
Total Cost	\$0
Funding Received	\$0
Status Update (check one)	
Completed <input type="checkbox"/> In Progress <input type="checkbox"/> Not Complete <input type="checkbox"/> As of _____ By _____	

Implementation	
Plan Nbr:	DBB
Priority:	
Planned Completion	6/30/2031
Status	Not Complete As of 05/09/2013
Reported By	

Location: Blackhorse Rd. & Hawthorne Blvd.
Photo # 14